



CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
As of 2nd QUARTER, CY 2015


Province: SULTAN KUDARAT


Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		Total Cost Incurred to Date	No. of Extensions, if any	Remarks
					% of Completion				
A. OPAPP-PAMANA									
1. Const of Training Center	Brgy. Lagandang, Isulan	3,000,000.00	7/1/2012	10/30/2013	93.00		2,994,507.73		Work temp. stopped. Problem on wages not yet resolved
2. Const of Training Center	Brgy. Malisbong, Palimbang	3,000,000.00	7/10/2012	11/29/2013	88.00		2,995,175.81		Work temp. stopped. Revisions of eng/g design on-going.
3. Const of Training Center	Brgy. Salaman, Lebak	7,000,000.00	8/15/2013	12/25/2013	95.00		5,442,810.00		Work temp. stopped. Preferred materials by the recipient not available.
B. PDAF (Hon. Raden C. Sakaluran)									
	Provincewide	7,893,566.25 (Balance as of Dec. 31, 2013)					7,384,541.80		
C. SLRF									
1. Maint./Improv't. of Hwy. Jct. of Hwy. Jct.-sambulawan-Tual-Katico Road	Pres. Quirino	3,284,214.49	8/9/2014	11/19/2014	100.00		3,283,230.25		work completed, Feb. 10, 2015
2. Maint./Improv't. of Gansing-Tambak Road	Lambayong	1,494,005.92	8/28/2014	10/2/2014	100.00		1,493,616.44		work completed
3. Maint./Improv't. of Hwy. Jct.-Sadsalan-Udtong Road	Lambayong	1,612,535.59	10/14/2014	12/24/2014	100.00		1,602,727.73		work completed
D. DAR SKARBNET									
Const. of the AIM-C Building and Motorpool (Agriculture & Information Marketing Center (AIM_C Building (Modified case 36-3) and Motor pool (modified Case 1)	Bo. 2, Tacurong City	6,549,467.60	11/7/2014	5/25/2015	100.00		2,106,872.89		work completed as per contract

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


EDGAR P. MA-AYA
Provincial Engineer


MARVIN V. YULA-AGUSTIN-GRA
Provincial Accountant


DATU SUHARTO T. MANGUDADATU, AL HAJ.
Provincial Governor


ELORANTE A. MALINAO
Provincial Administrator