



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES**  
As of 3rd QUARTER, CY 2015


Province: SULTAN KUDARAT


Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		Total Cost Incurred to Date	No. of Extensions, if any	Remarks
					% of Completion				
<b>A. OPAPP-PAMANA</b>									
1. Const of Training Center	Brgy. Lagandang, Isulan	3,000,000.00	7/1/2012	10/30/2013	93.00		2,994,507.73		Work temp. stopped. Problem on wages not yet resolved
2. Const of Training Center	Brgy. Malisbong, Palimbang	3,000,000.00	7/10/2012	11/29/2013	88.00		2,995,175.81		Work temp. stopped. Revisions of eng'g design on-going.
3. Const of Training Center	Brgy. Salaman, Lebak	7,000,000.00	8/15/2013	12/25/2013	95.00		5,442,810.00		For pre-final inspection. Noted deficiencies being corrected.
<b>B. PDAF (Hon. Raden C. Sakaluran)</b>									
		7,893,566.25 (Balance as of Dec. 31, 2013)					7,384,541.80		
<b>C. DAR SKARBNET</b>									
Const. of the AIM-C Building and Motorpool (Agriculture & Information Marketing Center (AIM_C Building (Modified case 36-3) and Motor pool (modified Case 1)	Bo. 2, Tacurong City	6,549,467.60	11/7/2014	5/25/2015	100.00		6,399,435.00		completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**EDGAR P. MA-AYA**  
Provincial Engineer

  
**MARVIN V. VILLA-AGUSTIN, CPA**  
Provincial Accountant

  
**DATU SUHARTO T. MANGUDADATU, AL HAJ.**  
Provincial Governor

  
**FLORANTE A. MALINAO**  
Provincial Administrator